

Request for Bids

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Prequalification (Y/N)	Procurement Process	Evaluation Options	Estimated Amount (US\$)	High SEA/SH Risk	Procurement Document Type	Process Status	Activity Status	Draft Pre-qualification Documents		Specific Procurement Notice		Amendments to Pre-qualification Documents	Opening / Minutes of Pre-qualification		Pre-qualification Evaluation Report		Draft Bidding Documents		Specific Procurement Notice		Invitation to Providers		Amendments to Bidding Documents	Bid Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination
															Planned	Actual	Planned	Actual		Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned		Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned		Actual	Planned	
ZR-CI-308539-CW-RFB / MOP - Aménagement et bitumage de la RN2, tronçon Butembo - Kanya Bayonga (160 km) y compris installation de l'infrastructure de fibre optique, réhabilitation ou remplacement des puits d'eau existants et réhabilitation infrastructures sociales existantes	No	IDA-71610	Transport and digital connectivity improvement program	Prior	Works	Open - International	Y	Single Stage One Envelope		104 000 000,00		Request for Bids - Works French Civil Law (French) SPD	Under Review	Autorisé		2022/08/19		2022/08/24			2022/10/05		2022/11/04		2022/11/04								2022/12/16		2023/01/15		2023/01/29		2023/02/19		2026/02/18	
ZR-CI-308535-CW-RFB / MOP - Aménagement et bitumage de la RN2, tronçon Mbuji Mayi - Kabinda - Mbanga (280 km) y compris installation infrastructure de fibre optique, réhabilitation ou remplacement des puits d'eau existants et réhabilitation infrastructures sociales existantes	No	IDA-71610	Transport and digital connectivity improvement program	Prior	Works	Open - International	Y	Single Stage One Envelope		226 000 000,00		Request for Bids - Works French Civil Law (French) SPD	Pending Implementation	Autorisé		2022/08/26		2022/08/31			2022/10/12		2022/11/11		2022/11/11								2022/12/23		2023/01/22		2023/02/05		2023/02/26		2026/02/25	
ZR-CI-298889-CW-RFB / MOP - Construction des ouvrages de drainage de la piste et travaux pour amélioration de la sécurité de l'aéroport international de Goma	No	IDA-V2970	Transport and digital connectivity improvement program	Prior	Works	Open - International	N	Single Stage One Envelope		27 000 000,00		Request for Bids - Works French Civil Law (French) SPD	Pending Implementation	Autorisé										2023/01/27		2023/02/01							2023/03/15		2023/04/14		2023/04/28		2023/05/19		2024/11/17	

Quality and Cost Based Selection (QCBS), Fixed Budget Based Selection (FBBS), Least Cost Based Selection (LCBS)

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Request for Proposals as Issued		Amendments to Request for Proposals		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposals		Opening of Financial Proposals / Minutes		Combined Evaluation Report and Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual		Planned	Actual
										ZR-CI-190170-CS-LCS / audit financier du FONER, exercices 2019 et 2020	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Open - International	60 000,00	Signed	Autorisé	2020/09/04	2020/09/01	2020/09/25	2020/10/07	2020/10/25	2021/01/19	2020/11/08	2021/01/20			2020/11/08	2021/03/02	2020/12/06	2021/03/09		2021/01/05	2021/04/20		2021/01/19	2021/05/11
ZR-CI-300231-CS-LCS / MOP - Audit financier externe de la RVA, exercices 2022, 2023 et 2024	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	135 000,00	Pending Implementation	Autorisé	2022/09/09		2022/09/30		2022/10/30		2022/11/13				2022/11/13		2022/12/11		2023/01/10		2023/01/24		2023/02/14		2023/02/28		2023/03/21				2025/08/02			
ZR-CI-300125-CS-LCS / MOP - Audit financier externe de la RVA, exercices 2022, 2023 et 2024	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	135 000,00	Pending Implementation	Autorisé	2022/09/09		2022/09/30		2022/10/30		2022/11/13				2022/11/13		2022/12/11		2023/01/10		2023/01/24		2023/02/14		2023/02/28		2023/03/21				2025/08/02			
ZR-CI-300232-CS-LCS / MOP - Audit financier et opérationnel externe de l'ARPTC, exercice 2022, 2023 et 2024	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	135 000,00	Pending Implementation	Autorisé	2022/09/09		2022/09/30		2022/10/30		2022/11/13				2022/11/13		2022/12/11		2023/01/10		2023/01/24		2023/02/14		2023/02/28		2023/03/21				2025/08/02			
ZR-CI-300233-CS-LCS / MOP - Audit de la SOCOF exercice 2022, 2023 et 2024	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	135 000,00	Pending Implementation	Autorisé	2022/09/09		2022/09/30		2022/10/30		2022/11/13				2022/11/13		2022/12/11		2023/01/10		2023/01/24		2023/02/14		2023/02/28		2023/03/21				2025/08/02			
ZR-CI-190169-CS-LCS / Audit financier de la RVA, exercices 2019 et 2020	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Open - International	60 000,00	Signed	Autorisé	2020/09/04	2020/08/27	2020/09/25	2020/10/07	2020/10/25	2021/03/09	2020/11/08	2021/03/09			2020/11/08	2021/03/10	2020/12/06	2021/04/20	2021/01/05	2021/05/25	2021/01/19	2021/06/11	2021/02/09	2021/07/02	2021/02/23	2021/08/11	2021/03/16	2021/09/18	2021/11/12	2021/08/13				

Activity Reference No. / Description	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Request for Proposals as issued		Amendments to Request for Proposals		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposals		Opening of Financial Proposals / Minutes		Combined Evaluation Report and Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments		Contract Completion		Contract Termination	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZR-CI-152097-CS-QCBS / Etudes techniques et économiques ainsi que la préparation du DAO pour la réhabilitation de la RN2, tronçon Beni-Butembo-Rutshuru (306 km)	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	300 000,00	Signed	Autorisé	2020/02/17	2020/04/24	2020/03/09	2020/05/20	2020/04/08	2020/07/27	2020/04/22	2020/07/24			2020/04/22			2020/05/20	2020/11/03	2020/06/19	2020/11/03	2020/07/03	2020/11/03	2020/07/24	2020/11/03	2020/08/07	2021/01/26	2020/08/28	2021/02/01	2021/11/27	2021/11/27	2021/01/27		
ZR-CI-299893-CS-QCBS / MOP - ONG spécialisée pour la prévention et réponses aux VBG/EAS/HS sur l'axe Mbuji-mayi - Kabinda - Mbanga	No	IDA-V2970	Environmental and social measures	Prior	Consultant Services	Open - International	3 500 000,00	Pending Implementation	Autorisé	2022/07/01		2022/07/22		2022/08/21		2022/09/04			2022/09/04			2022/10/16		2022/11/15		2022/11/29		2022/12/20		2023/01/03		2023/01/24				2026/02/22			
ZR-CI-300234-CS-QCBS / MOP - Audit des comptes du Projet PACT, exercices 2022, 2023 et 2024	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	135 000,00	Pending Implementation	Autorisé	2022/09/09		2022/09/30		2022/10/30		2022/11/13			2022/11/13			2022/12/25		2023/01/24		2023/02/07		2023/02/28		2023/03/14		2023/04/04				2025/08/16			
ZR-CI-152087-CS-QCBS / Etudes de sauvegardes (EIES, PAR et PPA) des travaux de réhabilitation du tronçon Beni-Butembo-Rutshuru	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	450 000,00	Canceled	Autorisé	2020/02/15	2020/07/27	2020/03/07		2020/04/06		2020/04/20			2020/04/20			2020/05/18		2020/06/17		2020/07/01		2020/07/22		2020/08/05		2020/08/26				2021/01/25			
ZR-CI-173044-CS-QCBS / Audit externe des comptes	No	IDA-V2970	null	Post	Consultant Services	Open - International	45 000,00	Under Implementation	Autorisé	2020/08/03	2020/09/10	2020/08/24	2020/10/09	2020/09/23	2020/12/23	2020/10/07	2021/01/13			2020/10/07	2021/02/25	2020/11/04	2021/03/17	2020/12/04	2021/05/10	2020/12/18		2021/01/08		2021/01/22		2021/02/12				2022/02/12			

Consultant Qualification

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
ZR-CI-205399-CS-CQS / Elaboration du Plan d'Action de Réinstallation (PAR) et du Plan en faveur des Populations Autochtones (PPA) liés aux travaux de bitumage de la RN2, tronçon Beni-Butembo	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	183 000,00	Under Review	Autorisé	2020/11/27	2020/12/21	2020/12/18		2021/01/17		2021/01/31		2021/03/02		2021/03/16		2021/04/06			2021/08/04		
ZR-CI-151795-CS-CQS / Evaluation des risques VBG liés aux travaux de réhabilitation de la RN2, tronçon Mbuji Mayi-Kabinda-Lubao	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	200 000,00	Completed	Autorisé	2020/01/30	2020/05/29					2020/02/13	2020/08/07	2020/03/14	2020/09/04	2020/03/28	2020/09/24	2020/04/18	2020/09/28	2021/05/28	2020/07/18	2021/07/13	
ZR-CI-152089-CS-CQS / Audit organisationnel et technique du Fonds National d'Entretien Routier (FONER)	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Open - International	90 000,00	Under Review	Autorisé	2020/02/17	2020/11/13	2020/03/09		2020/04/08		2020/04/22		2020/05/22		2020/06/05		2020/06/26			2020/08/26		
ZR-CI-254724-CS-CQS / Actualisation des études techniques pour la construction des ouvrages de drainage et étude économique de l'aéroport de Goma	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	178 850,00	Under Implementation	Autorisé	2021/09/30	2021/10/18					2021/10/14		2021/11/13		2021/11/27		2021/12/18			2022/05/17		
ZR-CI-152090-CS-CQS / Etudes techniques et économiques et préparation du DAO pour le bitumage de la RN2, tronçon Bukavu - Walungu (38 km)	No		Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	100 000,00	Pending Implementation	Autorisé	2020/02/28		2020/03/20		2020/04/19		2020/05/03		2020/06/02		2020/06/16		2020/07/07			2020/10/20		
ZR-CI-299914-CS-CQS / MOP - Actualisation des études techniques de drainage de la piste et des travaux pour amélioration de la sécurité de l'aéroport de Goma	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Limited	200 000,00	Pending Implementation	Autorisé	2022/07/01						2022/07/15		2022/08/14		2022/08/28		2022/09/18			2023/01/18		
ZR-CI-164588-CS-CQS / Etude de faisabilité et assistance technique sur l'intégration et la gestion de la fibre optique dans les routes du projet	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Limited	200 000,00	Pending Implementation	Autorisé	2020/04/13						2020/04/27		2020/05/27		2020/06/10		2020/07/01			2020/12/28		
ZR-CI-190171-CS-CQS / Etude d'impact environnemental et social (EIES) des travaux de réhabilitation du tronçon routier Beni-Butembo-Rutshuru	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	150 000,00	Under Implementation	Autorisé	2020/09/04	2021/05/07	2020/09/25		2020/10/25	2022/03/17	2020/11/08	2022/03/21	2020/12/08		2020/12/22		2021/01/12			2021/03/14		
ZR-CI-230401-CS-CQS / Elaboration du Plan d'Action de Réinstallation (PAR) lié aux travaux de bitumage de la RN2, tronçon Beni-Butembo	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	103 448,00	Pending Implementation	Autorisé	2021/05/14						2021/05/28		2021/06/27		2021/07/11		2021/08/01			2021/11/29		
ZR-CI-300235-CS-CQS / MOP - Assistance technique à la mise en place d'une plate-forme de gestion des plaintes	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	60 000,00	Pending Implementation	Autorisé	2022/10/03		2022/10/24		2022/11/23		2022/12/07		2023/01/06		2023/01/20		2023/02/10			2023/07/12		
ZR-CI-230037-CS-CQS / Elaboration du Plan en faveur des Populations Autochtones (PPA) lié aux travaux de bitumage de la RN2, tronçon Beni-Butembo	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	130 340,00	Pending Implementation	Autorisé	2021/05/21		2021/06/11		2021/07/11		2021/07/25		2021/08/24		2021/09/07		2021/09/28			2022/02/25		
ZR-CI-230619-CS-CQS / Actualisation du PAR des travaux de réhabilitation de la RN2, tronçon Mbuji Mayi-Kabinda	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	110 000,00	Under Implementation	Autorisé	2021/05/14	2021/06/27					2021/05/28		2021/06/27		2021/07/11		2021/08/01			2021/08/11		

Activity Reference No. / Description	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Request for Proposals as Issued		Amendments to Request for Proposals		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposals		Opening of Financial Proposals / Minutes		Combined Evaluation Report and Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments		Contract Completion		Contract Termination					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZR-CI-164527-CS-QCBS / Elaboration des cadres de sauvegardes (CGES y compris les risques VBG, CPR et CPPA) des travaux des routes prioritaires	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	300 000,00	Pending Implementation	Autorisé	2020/04/06		2020/04/27		2020/05/27		2020/06/10			2020/06/10			2020/07/08		2020/08/07		2020/08/21		2020/09/11		2020/09/25		2020/10/16				2021/03/17							
ZR-CI-164534-CS-QCBS / Préparation des documents de sauvegardes (EIES et PAR) des travaux aéroportuaires de Beni	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	200 000,00	Pending Implementation	Autorisé	2020/04/10		2020/05/01		2020/05/31		2020/06/14			2020/06/14			2020/07/12		2020/08/11		2020/08/25		2020/09/15		2020/09/29		2020/10/20				2021/03/21							
ZR-CI-299905-CS-QCBS / MOP - Suivi des normes E&S y compris VBG/EAS/HS par une tierce partie sur la route Butembo - Kanya Bayonga	No	IDA-V2970	Environmental and social measures	Prior	Consultant Services	Open - International	1 500 000,00	Pending Implementation	Autorisé	2022/07/01		2022/07/22		2022/08/21		2022/09/04			2022/09/04			2022/10/16		2022/11/15		2022/11/29		2022/12/20		2023/01/03		2023/01/24				2026/02/22							
ZR-CI-164603-CS-QCBS / Etudes techniques et préparation du DAO des travaux aéroportuaires (Goma et Beni)	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	350 000,00	Pending Implementation	Autorisé	2020/03/30		2020/04/20		2020/05/20		2020/06/03			2020/06/03			2020/07/01		2020/07/31		2020/08/14		2020/09/04		2020/09/18		2020/10/09				2021/03/10							
ZR-CI-299854-CS-QCBS / MOP - Contrôle et surveillance des travaux d'aménagement et bitumage de la RN2, tronçon Butembo - Kanya Bayonga (160 km) y compris installation infrastructure de fibre optique, réhabilitation des puits d'eau et infrastructures sociales existants	No	IDA-V2970	Transport and digital connectivity improvement program	Prior	Consultant Services	Open - International	3 000 000,00	Under Review	Autorisé	2022/07/01		2022/07/22		2022/08/21		2022/09/04			2022/09/04			2022/10/16		2022/11/15		2022/11/29		2022/12/20		2023/01/03		2023/01/24				2026/02/22							
ZR-CI-299910-CS-QCBS / MOP - Contrôle et surveillance des travaux de construction des ouvrages de drainage de la piste et de travaux pour amélioration de la sécurité de l'aéroport international de Goma	No	IDA-V2970	Transport and digital connectivity improvement program	Prior	Consultant Services	Open - International	1 300 000,00	Pending Implementation	Autorisé	2022/10/07		2022/10/28		2022/11/27		2022/12/11			2022/12/11			2023/01/22		2023/02/21		2023/03/07		2023/03/28		2023/04/11		2023/05/02				2024/11/30							

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Request for Proposals as Issued		Amendments to Request for Proposals		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposals		Opening of Financial Proposals / Minutes		Combined Evaluation Report and Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments		Contract Completion		Contract Termination
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
ZR-CI-299850-CS-QCBS / MOP - Contrôle et surveillance des travaux d'aménagement et bitumage de la RN2, tronçon Mbuji-Mayi - Kabinda - Mbanga (280 km) y compris installation infrastructure de fibre optique, réhabilitation des puits d'eau et infrastructures sociales existants	No	IDA-V2970	Transport and digital connectivity improvement program	Prior	Consultant Services	Open - International	6 000 000,00	Under Review	Autorisé	2022/07/01		2022/07/22		2022/08/21		2022/09/04		2022/09/04		2022/10/16		2022/11/15		2022/11/29		2022/12/20		2023/01/03		2023/01/24						2026/02/22		
ZR-CI-190167-CS-QCBS / Elaboration des cadres de sauvegardes (CGES y compris les risques VBG, CPR et CPPA) du PACT (routes et aéroports)	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	350 000,00	Under Review	Autorisé	2020/09/11	2020/11/09	2020/10/02		2020/11/01		2020/11/15		2020/11/15		2020/12/13		2021/01/12		2021/01/26		2021/02/16		2021/03/02		2021/03/23						2021/07/23		

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Short List and Draft Request for Proposals		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Actual	Planned	Actual	Actual
ZR-CI-230067-CS-CQS / Elaboration du CPR du PACT (routes et aéroports)	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open - International	285 110,00	Under Implementation	Autorisé	2021/07/12	2021/07/09	2021/08/02	2021/07/15	2021/09/01			2021/09/15		2021/10/15		2021/10/29		2021/11/19			2022/04/03	
ZR-CI-164532-CS-CQS / Analyse technique et économique pour l'aménagement de la RP 1029 Sake-Masisi-Walikale (287 km)	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open - International	100 000,00	Under Implementation	Autorisé	2020/04/30	2020/05/13	2020/05/21	2020/06/23	2020/06/20			2020/07/04		2020/08/03		2020/08/17		2020/09/07			2021/01/06	
ZR-CI-254725-CS-CQS / Elaboration du schéma de principe de plan masse (SPPM), études de construction du mur de clôture et études techniques et économiques de l'aéroport de Beni-Mavivi	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	199 650,00	Under Implementation	Autorisé	2021/09/30	2021/10/18						2021/10/14		2021/11/13		2021/11/27		2021/12/18			2022/05/17	

Consultant Direct Selection (CDS)

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Justification for Direct Selection		Invitation to Identified/Selected Consultant		Amendments to Terms of Reference		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Actual
ZR-CI-300297-CS-CDS / Elaboration du Plan d'Action de Réinstallation (PAR) des travaux routiers sur la RN2, tronçon Butembo - Kanya Bayonga par la firme OKAPI Environnement & Génie Civil	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	200 000,00	Under Implementation	Autorisé	2022/07/01	2022/07/22	2022/07/06		2022/07/11		2022/07/11		2022/08/10		2022/08/24		2022/09/14			2023/01/04					
ZR-CI-300299-CS-CDS / Actualisation du Plan d'Action de Réinstallation (PAR) des travaux routiers de la RN2, tronçon Kabinda - Mbanga, par le Groupement de firmes ACEMS / SOTUEC International	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	160 000,00	Under Implementation	Autorisé	2022/07/01	2022/07/25	2022/07/06		2022/07/11		2022/07/11		2022/08/10		2022/08/24		2022/09/14			2023/01/04					
ZR-CI-275374-CS-CDS / Audit financier du Fonds National d'Entretien Routier (FONER), exercice 2021, par le groupement de cabinets PROWAY & TUNEC	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Direct	33 500,00	Under Implementation	Autorisé	2022/02/24	2022/04/12	2022/03/01		2022/03/06		2022/03/06		2022/04/05		2022/04/19		2022/05/10			2022/06/24					
ZR-CI-164594-CS-CDS / Actualisation des études techniques et économiques ainsi que du DAO pour la réhabilitation de la RN2, tronçon Mbuji Mayi - Kabinda - Lubao (332 km) par AIC PROGETTI	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Direct	200 000,00	Signed	Autorisé	2020/03/30	2020/05/20	2020/04/04	2020/07/24	2020/04/09	2020/07/29	2020/04/09		2020/05/09	2020/09/05	2020/05/23	2020/09/05	2020/06/13	2020/09/10	2021/09/24	2020/09/13					
ZR-CI-300382-CS-CDS / Audit comptable, financier et de passation des marchés de la RVA, exercice 2021 par le cabinet GRANT THORNTON	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Direct	20 000,00	Under Implementation	Autorisé	2022/06/27	2022/07/15	2022/07/02		2022/07/07		2022/07/07		2022/07/12		2022/07/14		2022/07/16			2022/09/14					
ZR-CI-278036-CS-CDS / RETRO - CEPTM - Contrôle et surveillance des travaux d'achèvement de la tour de contrôle de l'aéroport de Goma par la firme INTAIRPLAN GmbH	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	170 668,00	Under Review	Autorisé	2022/03/01	2022/03/04	2022/03/06		2022/03/11		2022/03/11		2022/04/10		2022/04/24		2022/05/15			2022/12/15					
ZR-CI-278031-CS-CDS / Audit financier de la Régie des Voies Aériennes (RVA), exercice 2021 par le Cabinet MAZARS	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	19 650,00	Under Implementation	Autorisé	2022/02/24	2022/03/03	2022/03/01		2022/03/06		2022/03/06		2022/04/05		2022/04/19		2022/05/10			2022/06/24					
ZR-CI-215454-CS-CDS / Réalisation par AECOM Consultants Inc. des études diachroniques, durant la période de 10 dernières années, de l'évolution environnementale et sociale par télédétection dans la bande de 10 km centrée sur les axes routiers Mbuji-Mayi - Lubao et Goma - Beni	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	136 055,00	Under Implementation	Autorisé	2022/01/28	2022/03/22	2022/01/31		2022/01/31		2022/01/31		2022/02/15		2022/02/21		2022/02/25			2022/05/26					
ZR-CI-300380-CS-CDS / Audit de sécurité routière des études techniques de conception pour l'aménagement et le bitumage de la RN2, tronçons Mbuji-Mayi - Kabinda - Mbanga et Butembo - Kanya Bayonga par la Firme FRED Engineering	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	215 000,00	Under Implementation	Autorisé	2022/07/01	2022/07/25	2022/07/06		2022/07/11		2022/07/11		2022/07/16		2022/07/18		2022/07/20			2022/10/18					
ZR-CI-230031-CS-CDS / Actualisation des EIES des travaux de réhabilitation de la RN2, tronçon Mbuji-Mayi-Kabinda-Lubao par la firme SERF BURKINA	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	227 490,00	Signed	Autorisé	2021/05/07	2021/04/16	2021/05/12	2021/07/09	2021/05/17	2021/05/25	2021/05/17		2021/06/16	2021/07/02	2021/06/30	2021/07/16	2021/07/21	2021/07/22	2021/11/06	2021/11/18					

Individual Consultant Selection																															
Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Justification for Direct Selection		Invitation to Identified / Selected Consultant		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual			
ZR-CI-164587-CS-INDV / Etudes économiques des activités aéroportuaires (Goma et Beni)	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Limited	40 000,00	Under Review	Autorisé	2020/04/06	2022/02/26								2020/04/11		2020/05/02		2020/05/16		2020/06/06			2020/12/03			
ZR-CI-300379-CS-INDV / Actualisation du Plan de Gestion de la Biodiversité (PGB)	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open	150 000,00	Pending Implementation	Autorisé	2022/07/01		2022/07/15		2022/08/14						2022/08/19		2022/09/09		2022/09/23		2022/10/14			2022/12/28		
ZR-CI-258766-CS-INDV / Prestation de service d'élaboration du cadre de Gestion Environnementale et Sociale (CGES) du Projet d'Appui à la Connectivité et au Transport (PACT).	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Direct	54 033,00	Under Implementation	Autorisé	2021/10/19	2021/10/22							2021/10/19		2021/10/20		2021/10/22		2021/10/25		2021/10/25			2021/11/24		
ZR-CI-241107-CS-INDV / Elaboration du Cadre de planification en faveur des Populations Autochtones (CPPA) du Projet	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Limited	195 241,00	Under Implementation	Autorisé	2021/07/14	2021/06/03								2021/07/19	2021/06/21	2021/08/09		2021/08/23		2021/09/13			2022/01/26			
ZR-CI-164586-CS-INDV / Actualisation et préparation des documents de sauvegardes (EIES et PAR) des travaux aéroportuaires de Goma par André TURCOTTE	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	100 000,00	Pending Implementation	Autorisé	2020/05/28								2020/06/02		2020/06/07		2020/06/28		2020/07/12		2020/08/02			2020/10/31		
ZR-CI-164585-CS-INDV / Actualisation des EIES des travaux de réhabilitation de la RN2, tronçon Mbuji Mayi-Kabinda-Lubao par Adama ZARE	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	120 000,00	Terminated	Autorisé	2020/05/26	2020/06/18							2020/05/31	2020/06/18	2020/06/05	2020/07/29	2020/06/26	2020/08/20	2020/07/10	2020/09/05	2020/07/31	2020/09/10	2021/02/04	2020/10/29	2021/05/24	
ZR-CI-300085-CS-INDV / MOP - Assistance technique à l'évaluation des capacités de gestion de la sécurité routière, élaboration d'une stratégie nationale de sécurité routière et d'un plan d'action connexe pour sa mise en œuvre	No	IDA-V2970	Sectoral governance for improved connectivity	Prior	Consultant Services	Open	300 000,00	Pending Implementation	Autorisé	2022/11/01		2022/11/15		2022/12/15							2022/12/20		2023/01/10		2023/01/24		2023/02/14			2023/08/13	

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Justification for Direct Selection		Invitation to Identified / Selected Consultant		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
ZR-CI-164590-CS-INDV / Actualisation du PPA des travaux de rehabilitation de la RN2, tronçon Mbuji Mayi-Kabinda-Lubao par Bruno BOLEKYMO	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	50 000,00	Under Implementation	Autorisé	2020/05/26	2020/06/18					2020/05/31	2020/06/05	2020/06/26	2020/07/10	2020/07/31						2020/10/29			
ZR-CI-152128-CS-INDV / Mise à jour du manuel d'exécution du projet	No		null	Post	Consultant Services	Limited	35 000,00	Under Implementation	Autorisé	2020/04/01	2020/11/23					2020/04/06	2020/04/27	2020/04/27	2020/05/11	2020/06/01						2020/08/31			
ZR-CI-186421-CS-INDV / Appuis ponctuels à l'évaluation des offres des marchés prévus au PPA du PACT	No	IDA-V2970	null	Post	Consultant Services	Limited	42 000,00	Under Implementation	Autorisé	2020/08/14	2020/09/01					2020/08/19	2020/09/09	2020/09/09	2020/09/23	2020/10/14						2021/04/12			
ZR-CI-300383-CS-INDV / MITP - Coordonnateur de la CI	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open	108 000,00	Pending Implementation	Autorisé	2022/07/08		2022/07/22				2022/09/08	2022/09/15	2022/09/15	2022/09/29	2022/10/06						2023/10/06			
ZR-CI-300278-CS-INDV / MOP - Consultants indépendants pour appui à l'évaluation des offres	No	IDA-V2970	Sectoral governance for improved connectivity	Prior	Consultant Services	Open	300 000,00	Under Review	Autorisé	2022/07/15		2022/07/29				2022/09/02	2022/09/23	2022/09/23	2022/10/07	2022/10/28						2027/04/27			
ZR-CI-254728-CS-INDV / Consultant individuel Ingénieur routier en appui à l'équipe du projet PACT, par Billy TSHIBAMBE	No	IDA-V2970	Transport and digital connectivity improvement program	Post	Consultant Services	Direct	30 000,00	Under Implementation	Autorisé	2021/09/30	2021/10/19				2021/10/05	2021/10/10	2021/10/24	2021/10/26	2021/11/16							2022/04/15			
ZR-CI-173049-CS-INDV / Chef de Section Routes au sein de la Cellule Infrastructures	No	IDA-V2970	null	Post	Consultant Services	Open	60 000,00	Under Implementation	Autorisé	2020/05/26	2020/05/27	2020/06/09				2020/07/09	2020/07/14	2020/08/04	2020/08/18	2020/09/08						2021/09/08			
ZR-CI-151569-CS-INDV / Mise à jour du manuel de procédures administratives, comptables, financières, et de passation des marchés	No		Transport and digital connectivity improvement program	Post	Consultant Services	Limited	35 000,00	Pending Implementation	Autorisé	2020/03/01						2020/03/06	2020/03/27	2020/03/27	2020/04/10	2020/05/01						2020/10/28			

Activity Reference No. / Description:	In-Process	Loan / Credit No.	Component	Review Type	Category	Market Approach	Estimated Amount (US\$)	Process Status	Activity Status	Terms of Reference		Expression of Interest		Evaluation of Expression of Interest and Short List of Consultants		Justification for Direct Selection		Invitation to Identified / Selected Consultant		Draft Negotiated Contract		Notification of Intention of Award		Signed Contract		Contract Amendments	Contract Completion		Contract Termination
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
ZR-CI-300288-CS-INDV / Elaboration du Plan en faveur des populations autochtones (PPA) des travaux routiers sur le tronçon Kabinda - Mbanga par Fortunat BAMPORIKI BISANGA	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	100 000,00	Under Implementation	Autorisé	2022/07/01	2022/07/22					2022/07/06	2022/07/11			2022/08/01	2022/08/15			2022/09/05			2022/12/20		
ZR-CI-164605-CS-INDV / Actualisation du PAR des travaux de réhabilitation de la RN2, tronçon Mbuji-Mayi-Kabinda-Lubao par Mamadou DIEDHIOU	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Direct	100 000,00	Under Implementation	Autorisé	2020/05/26	2020/08/10					2020/05/31	2020/06/05			2020/06/26	2020/07/10			2020/07/31			2020/10/29		
ZR-CI-230075-CS-INDV / Expert en fibre optique et développement numérique au sein de la Cellule Infrastructures	No	IDA-V2970	Sectoral governance for improved connectivity	Post	Consultant Services	Open	48 000,00	Pending Implementation	Autorisé	2021/05/07		2021/05/21					2021/06/25	2021/07/16			2021/07/30			2021/08/20			2022/08/20		
ZR-CI-164593-CS-INDV / Analyse sécuritaire du projet et élaboration du plan de gestion de la sécurité	No	IDA-V2970	Environmental and social measures	Post	Consultant Services	Open	200 000,00	Pending Implementation	Autorisé	2020/04/27		2020/05/11					2020/06/15	2020/07/06			2020/07/20			2020/08/10			2021/02/06		
ZR-CI-300377-CS-INDV / MOP - Elaboration des Plans de Gestion Environnementale et Sociale (PGES) des travaux auxiliaires aux travaux routiers sur la RN2, tronçons Mbuji-Mayi - Kabinda - Mbanga et Butembo - Kanya Bayonga : réhabilitation des écoles, centres de santé, puits d'eau	No	IDA-V2970	Environmental and social measures	Prior	Consultant Services	Open	400 000,00	Pending Implementation	Autorisé	2022/07/15		2022/07/29					2022/09/02	2022/09/23			2022/10/07			2022/10/28			2023/01/26		